

	<b>Peekay Steel Castings Private Limited,</b> Plot No:40 APIIC Industrial Park, Gollapuram Village, Hindupur,Ananthapururu Dist, Andhra Pradesh Pin:515211 India		Report No:PKH/VTC/001 R1 Date: 2021-04-22				
	<b>Valve Test Certificate</b>		<b>Customer Document Details</b>				
<b>Product Details</b>		<b>Customer</b>					
		<b>PO Ref</b>					
		<b>Bill of Material</b>					
<b>GA Drawing No:</b>		<b>Assy. Procedure</b>					
<b>End Type</b>		<b>Testing Procedure</b>					
<b>Model Number</b>							
<b>Material Grade</b>		<b>Peekay Steel Document Details</b>					
<b>Quantity Tested</b> fe		<b>WO Ref</b>					
<b>Quantity</b> <b>Valve Serial Numbers</b>		<b>Procedure Ref</b>					
fe      22042021-05		<b>TC Ref</b>					
<b>Valve Serial Number and Component Details</b>							
<b>Valve Serial Number</b>		22042021-05					
<b>Component Heat Number Details</b>							
	Body	Bonnet	Plug	Slip	Trunnion	Gland	
Sr.No							
Heat No.							
MPI No.							
RT No.							
<b>Pressure Test Details as per jhd-xdr544 Latest Revision</b>							
<b>Type of Test</b>	<b>Test Medium</b>	<b>Test Pressure(Bar)</b>		<b>Duration(Minutes)</b>		<b>Test Result</b>	
		Required	Actual	Required	Actual		
Hydostatic Shell Test	water	32.0	33	59	59	No visible leakage	
<b>Digital Pressure Transducer and Calibration Details</b>							
<b>Make</b>	<b>Gauge Id No.</b>	<b>Range</b>	<b>Date of Calibration</b>	<b>Valid up to</b>	<b>Calibration Status</b>	<b>Remarks</b>	
<b>Performance and Operation Test as per jhd-xdr544 Latest Revision</b>							
<b>Test Type</b>	<b>No of times Open</b>		<b>No of times Close</b>		<b>Test Result</b>		
1. We confirm that the valve was manufactured, inspected and tested in accordance with applicable drawing,material specifications, purchase order and was found meet the requirements. 2. The test water used for Hydostatic test,chloride content has been tested as per jhd-xdr544 and found within the specified limits. 3. The Valve test successfully passed part has been stamped low stress stamp with Letter "HA" on end flange OD.			<b>Test Summery</b>				
			Quantity Offered				
			Quantity Accepted				
			Visual Check				
			Dimension Check				
			MTC Verification				
Functional Test							